

Cardinal Newman Catholic School

Newsletter No. 4 – September 2025

v

Welcome to the fourth addition of our quarterly newsletter, which aims to keep you informed about our progress on site.

The Build

The build is progressing on site, with the external brickwork skin now progressing up the SFS frame.

Internally, the dry lining is now being installed that form the teaching spaces. The electrical and mechanical services that fit out these rooms, are also going in, in conjunction with the walls.

The site currently has up to 140 people on site, with the following trades being accounted for;

Roofing

- Dryliners
- Electricians
- Plumbers
- Windows fitters
- Bricklayers
- Fire protection systems
- Groundworkers
- Painters
- Floor fitters



Planned operations

Over the next 2 months the internal finishes will be applied to the dry lining. The solar panel system will start to be installed on the roof.

Externally the brickwork skin will start to go up around the building, aiming to be totally installed for January 2026.

**REMEMBER – CONSTRUCTION
SITES ARE DANGEROUS – KEEP
OUT!!**

Progress

A few progress photos of the build.....



The site team:

Project Manager: Kabir Rasool

Senior Site Manager: Simon Heath

Engineer: Lav Nageswaran

Assistant Site Manager: Adam Hawkins

Project Surveyor: Steve Griffins

Project Planner: Daryl Stein

Design Manager: Taj Panesar

Building Services Manager: Richard Lazenby

Building Services Manager: Nathan Pinto

**Any enquiries please contact –
simon.heath@bam.com**